

PROJECT :		REF:		
INSTALLATION CONT. CHECK LIST		DATE:		
WATER DISTRIBUTION SYSTEM INSTALLATION CHECK LIST		SHEET: of		
SYSTEM:		DRAWING NO:		
		YES	NO	N/A
1. All probes, pockets, pressure gauges, siphones, orifice plates, taps and air vents installed. 2. All drains and overflows connected and free from blockage. 3. All washers, tanks, nozzles and filters clean. 4. All tank covers fitted, where specified. 5. Expansion devices alinged and free from blockage. 6. Motorised valve spindles free from blockage. 7. Control and non-return valve orientation correct. 8. Isolating and changeover facility for strainers fitted. 9. Strainers fitted with correct mesh and grade of material. 10. Changeover devices for duplex strainers, and isolating valves for single strainers operative. 11. Connections to heater and cooler batteries, or other heat exchangers, correct in relation to design water flow direction. 12. Valves left open or closed according to plan for filling. 13. Relief valves installed and free to operate. 14. Relief valves outlets piped away to suitable position/drain. 15. Feed water point in correct location. 16. Pipework and fittings are adequately supported.				
GENERAL CHECKS				
1. Has the system been flushed out and cleaned. 2. Has the system been air vented. 3. Have pressure tests been completed. 4. All tank covers fitted, where specified. 5. Tank levels. 6. Strainers clean. 7. Circuit valves open. 8. Valve glands adjusted. 9. Where special valve packages are required, have these been installed to manufacturers instructions.				
Signature				
Print Name				
Date				
Witnessed				