

xxx - The Residences Client :- xxx Properties		Nasa Multiplex
Pre - Commissioning Check List For Final Distribution Board.	MEP Contractor)	

Locatio / Area :		Verification Sign-off	
Feeder SMP Ref :			
S.No.	Activities / Items to be Inspected	Engineer	QCI
1	Verify the Installed DB's have approved submittals.		
2	Ensure the drawings used for installation are correct and approved.		
3	Check and ensure the DB's new and undamaged.		
4	Check the DB's as per approved load schedule and drawings.		
5	Check the Nameplate and identification labels as per Load schedule and approved sumittals.		
6	Check the DB's have rigid support.		
7	Ensure location of DB's is as per approved drawing.		
8	Check the termination and dressing of cables and wires completed neatly.		
9	All cables and wires including grounding are terminated and identified.		
10	Ensure all terminals are tightened as required.		
11	dust.		
12	Check the grounding has been provided as per approved drawing including the body of the DB's.		
13	Identification provided as specified / required.		

Comments / Remarks, if any		
		ETA - QA/QC Engineer
Signature :		
Name :		
Date :		