

xxx - The Residences Client :- xxx Properties		Nasa Multiplex
Pre - Commissioning Check List Sub Main Distribution Board.		MEP Contractor

<u>Locatio / Area :</u> <u>Feeder SMP Ref :</u>		Verification Sign-off	
S.No.	Activities / Items to be Inspected	Engineer	QCI
1	Verify the Installed SMDB's have approved submittals.		
2	Ensure the drawings used for installation are correct and approved.		
3	Check and ensure the SMDB's new and undamaged.		
4	Check the SMDB's as per approved load schedule and drawings.		
5	Check the Nameplate and identification labels as per Load schedule and approved sumittals.		
6	Check the SMDB's have rigid support.		
7	Ensure location of SMDB's is as per approved drawing.		
8	Check the termination and dressing of cables and wires completed neatly.		
9	All cables and wires including grounding are terminated and identified.		
10	Ensure all terminals are tightened as required.		
11	Ensure SMDB's interiors are cleaned and free from dust.		
12	Check the grounding has been provided as per approved drawing including the body of the DB's.		
13	Identification provided as specified / required.		

<u>Comments / Remarks, if any</u>	
ETA - QA/QC Engineer	
Signature :	
Name :	
Date :	