

# Testing & Commissioning of Pressurization Unit – Chilled Water System



## 1. Purpose

The purpose of this procedure is to define the step by step method to implement the correct practices for the pre-commissioning & commissioning of **Pressurization Unit** through the guidelines contained herein so as to ensure that the job execution complies with the project requirements and serves the intended function to satisfactory level.

## 2. Scope

The scope of this Method Statement is to define the method of Testing and Commissioning of **Pressurization Unit** installed within the project in accordance with the part of commissioning checks at site.

## 3. References

- Contract Specifications and Approved
- Shop Drawings
- Approved Material Submittals

## 4. Tools / Material /Testing Instruments

### 4.1 Material

- Chilled water circuit piping in line with the Pressurization unit
- Electrical Starter and Cables

#### 4.2 Tools / Testing Instrument;

- Hand Tools
- Clamp Meter

#### 5. Quality Control

- In general, it shall be ensured by Site Engineer that product manufacturer's recommendations are followed and shall be monitored by QA/QC Engineer.
- Project Engineer shall further oversee the **Pre-commissioning and commissioning** activity as per the approved method statement for Start-up and Commissioning of Pressurization Unit.
- The Pressurization Unit shall be tested under direct supervision of manufacturer / local dealer's representatives while respective engineer shall monitor the work progress and final inspection by consultant /Engineer.

#### 6. Pre – Commissioning & Commissioning Procedures

##### 6.1. Mechanical Checks

- External pipework connected to the unit should be supported so as not to stress the pipe work connections
- Water and other connections are intact, and that water is available.
- Check operation of water tank float valve, ensuring valve will open, and close drip-tight.
- Check inside break tank for any debris or sediment and if necessary drain tank and clean out.
- Generally check over and clean the exterior of the unit, at the same time checking for leaks.
- Check that the pressure gauges / switches are installed and is operating

##### 6.2. Electrical Checks

- Ensure the connected cables have been tested and verify the test reports.
- Check all terminations are complete and tightened as required.
- Check the cabling / wiring including grounding is completed and dressed neatly.
- Ensure all identification and labelling is completed.
- Set the overload relay to correct setting as per the Pump motor current on the name plate.

### 6.3. Start – Up and Testing

- Before commencing the commissioning procedures detailed below, ensure that the system is full, ensure that the unit water tank is full.
- Prime the pump by removing the plug at the top of the pump body, and allowing water to flood through. When all air has been expelled, replace plug.
- Check that the pre-charge pressures in both the unit pressure vessel and the system expansion vessel (s) are correct.
- Close the isolating valve between the unit and system, and switch on the unit.
- The pump should run up to cut-out pressure, and stop.
- Open the system isolating valve, and observe the pressure gauge on the unit.
- On falling pressure, the duty pump will start at its cut-in pressure.
- The duty pump forced to fail to start the pressure will continue to fall until the standby pump starts.
- Only one pump ever operates at one time.
- Open the valves to the system and switch on.
- The unit will run, if required, to bring the system up to the fill pressure.
- This ensures that the correct fill pressure has been achieved
- Note the pressure at which the pump starts, and adjust this pressure if required to suit the system fill pressure as required
- Close the system isolating valve.
- Lower the pressure within the unit by draining away and note the pressure at which the system low pressure cut-out switch operates
- Run the pump, thereby raising the pressure and note the pressure at which the system high pressure switch operates.

### 6.4 Sequence of Operation of Pressurization Unit:

- H/O/A switch on off position, the relevant pump stops.
- H/O/A switch on hand position, the relevant pump starts provided there is enough water in the feed tank.
- H/O/A switches of all the pumps on Auto position, the pumps work automatically based on the pressure demand.
- On System pressure demand (Press. SW makes), the pumps start.
- At system pressure satisfaction (Press. SW breaks), the pump stops.
- Duty Selector switch in position 1. Pump – 1 will work and the second is standby.
- Duty Selector switch in position 2. Pump – 1 will work and the first is standby.

- If one pump trips on fault, the second pump will start automatically to meet the same demand.

### **7. Inspection & Records:**

- Inspection Request (IR) duly signed by the Consultant.
- Specialist Suppliers commissioning report /document.

### **8. Safety**

- All safety precautions shall be followed as per the established Project Safety Plan.
- Only experienced and skilled technicians shall be engaged for carrying out Start-up and Commissioning of Pressurization Unit.
- Safety guards shall be in place and secured prior to start-up.
- Cable test reports shall be verified prior to energizing
- Appropriate Warning signs and tapes shall be placed during start-up and commissioning as required.
- All PPE shall be worn as appropriate according to the nature of the job.
- Work area shall be maintained neat and clean.