

Project Name

CHECK LIST FOR: <u>SMOKE MANAGEMENT SYSTEM – PRE-COMMISSIONING AND COMMISSIONING</u>				Form No: Rev. No: 0 Page : 1 of 1	
SUBCONTRACTOR <input checked="" type="checkbox"/>		CONTRACTOR <input type="checkbox"/>			
SECTION OF WORK: MECHANICAL			LOCATION:		
LEVEL:			WIR No.:		
STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	CONSULTANT	
SETTING OUT	Check Layout.				
	Ensure material is approved via MVR.				
MEP/CIVIL	Check for Services Clearances.				
Functional Test	1. Check Function of Panel				
	2. Check Function of LEDs				
	3. Check Function of LAMP Test				
	4. Check Function of <i>Switches that operate Dampers</i>				
	5. Check Function of FAN Switches				
	6. Check Function of Red LED Status(Damper close/fan stop condition)				
	7. Check Function of Green LED Status (Damper Open/Fan Run condition)				
	8. Check Function of Fire Zone indication Status				
	9. Check Function of Card status				
Test of Interfaces	10. <i>Check Function of Air Handling Units (AHU)</i>				
	11. <i>Check Function of Staircase Pressurization Fans (SPF)</i>				
	12. <i>Check Function of Laboratory Plume Fans (LEF)</i>				
	13. <i>Check Function of Lift Pressurization Fans (LPF)</i>				
	14. <i>Check Function of Smoke Exhaust Fans (SMEF)</i>				

For S/C QA/QC: Date:	FOR CONTRACTOR Date: QA/QC:	For CONSULTANT T Rep.:	Date:
Name: Sign:	Name: Sign:	Name: Sign:	