PROJECT NAME & LOGO			

CHECK LIST FOR: TESTING & COMMISSIONING OF FIRE PUMPS SET				Ref. No:			
SUBCONTRACTOR X CONTRACTOR		7	Rev. No: 00				
			CONTRACTOR		Page : 1 of 2		
SECTION C	F WORK: PLUMB	ING	LOCATION:				
LEVEL:			WIR No.:				
STAGE	ITEM			Chec	ked by	Checked by	Date
				s/c	CONT	Consult ant	
	as per approved s		onents were erected properly nufacturer's instructions or as sultant.				
	Ensure that all corvisible signs of da		e cleaned & protected with no				
Visual inspection	Check all support finished & spaced		s are tight, plumb & correctly				
	Check the sump p	numps capacity was a	as per the approved material.				
	Check all valves as per approved of		ed in the discharge manifold				
	Ensure lifting hool	k is properly installed					
	Ensure power panels.	supply is available	in the fire pumps & control				
		ctrical cables & elect roved by the consulta	rical components installation ant.				
		voltage for the fire porior to starting the po	oumps are as per the umps.				
Testin	Select the select rotating in cor		ntroller & ensure pumps are				
Testing & commissionin	5. Take the pum Ampere : Ampere : Ampere :	ps current & voltage Voltage : Voltage : Voltage :	using multi meter. (Electric Pump) (Diesel Pump) (Jockey Pump)				
sioning	6. Check operation sequence of contractions.		shall be in accordance to				
34	Check BMS Signals are simulated & change in status of the output signals. Use continuity tester.						
	8. Check auto-ch	nangeover to equaliz	e the run time.				
			ps by measuring the liquid or over a given period of time.				
		t results on the Pump be approved by the c	os Data Sheet (Page 1 of 2). onsultant.				

For S/C QA/QC:	Date:	FOR CONTRACTOR QA/QC:	Date:	For Cons. Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign:

PROJECT NAME & LOGO					
<u> </u>					