

Project Name

CHECK LIST FOR: <u>SMOKE MANAGEMENT SYSTEM – PRE-COMMISSIONING AND COMMISSIONING</u>					Form No:
SUBCONTRACTOR <input checked="" type="checkbox"/> CONTRACTOR <input type="checkbox"/>					Rev. No: 0
SECTION OF WORK: MECHANICAL LOCATION:					Page : 1 of 1
LEVEL: WIR No.:					
STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	CONSULTANT	
SETTING OUT	Check Layout.				
	Ensure material is approved via MVR.				
MEP/CIVIL	Check for Services Clearances.				
Functional Test	1. Check Function of Panel				
	2. Check Function of LEDs				
	3. Check Function of LAMP Test				
	4. Check Function of <i>Switches that operate Dampers</i>				
	5. Check Function of FAN Switches				
	6. Check Function of Red LED Status(Damper close/fan stop condition)				
	7. Check Function of Green LED Status (Damper Open/Fan Run condition)				
	8. Check Function of Fire Zone indication Status				
	9. Check Function of Card status				
Test of Interfaces	10. Check Function of Air Handling Units (AHU)				
	11. Check Function of Staircase Pressurization Fans (SPF)				
	12. Check Function of Laboratory Plume Fans (LEF)				
	13. Check Function of Lift Pressurization Fans (LPF)				
	14. Check Function of Smoke Exhaust Fans (SMEF)				

For S/C QA/QC: Date:	FOR CONTRACTOR Date:	For Date:
Name: Sign:	QA/QC: Sign:	CONSULTANT Sign:
		T Rep.:
		Name: Sign: