

PROJECT NAME & LOGOS

CHECK LIST FOR:

INSTALLATION, TESTING & COMMISSIONING OF SPRINKLERS SYSTEM

Ref. No:
Rev. No: 0
Page : 1 of 1

SUBCONTRACTOR

CONTRACTOR

SECTION OF WORK: Fire Fighting
LEVEL:

LOCATION:
WIR No.:

STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	CONS.	
SETTING OUT	Check Layout				
MEP/CIVIL	Check for Services Clearances				
INSTALLATION	1. Check the installation is as per working / contract drawings.				
INSTALLATION	2. Verify the pipework been hydro tested.				
	3. Check the sprinkler system control valves and all other valves and installed or closed position.				
	4. Check the control valves in the open position equipped with tamper switch.				
	5. Check the sprinklers are free from corrosion, or obstruction to spray discharge.				
	6. Check the sprinklers are of proper temperature rating in their locations.				
	7. Check the alarm valve, fittings, controls and accessories have been installed correctly.				
	8. Check that damaged sprinklers are replaced with new one.				
	9. Check that potable water supplies have correct type of backflow preventer.				
	10. Check wet pipe sprinkler system filled with water.				
	11. Ensure that the pressure gauges are installed following locations – Main fire protection riser and top of each riser and before / after each PRV.				
SAFETY	12. Ensure all Safety precautions have been fulfilled during the activity.				

For S/C QA/QC: Date:	FOR Cont. QA/QC: Date:	For Consultant Date: Rep.:
Name: Sign:	Name: Sign:	Name: Sign: