

--

<b>CHECKLIST FOR: TESTING &amp; COMMISSIONING OF FIRE PUMPS SET</b>	Reference No:
SUBCONTRACTOR <input type="checkbox"/>	Rev. No. 00
CONTRACTOR <input type="checkbox"/>	Page 2 of 2

SECTION OF WORK	LOCATION:
LEVEL:	ITR No.:

Plant / System:	Instrument Used:
-----------------	------------------

PUMP DATA	DESIGN	OBTAINED
System flow rate	l/s	l/s %

Method used to obtain pump flow rate: Timed Displacement Test

PUMP DATA	Type	Ordered duty	l/s	@	m
Manufacturer		Model			
Serial no.		Impeller size			
		mm			

MOTOR DATA	Type	Manufacturer			
Rated power	kW	Serial no.			
Degree of Protection	IP	Electrical supply		V/ph/Hz	
FLC.	amps	Running current		amps	
Overload range	amps	Setting		amps	

<b>HYDROSTATIC PRESSURE TEST</b>					
Pump Serial No:		Test Duration:			
Pump Model		Testing Medium:			
Test Pressure (psi)					
<b>TEST RESULTS</b>	<input type="checkbox"/> PASS	<input type="checkbox"/> FAIL			
<b>COMMENTS:</b>					

<b>For S/C QA/QC:</b>	Date:	<b>For Contractor QA/QC:</b>	Date:	<b>For Cons. Rep.:</b>	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: