

Project Name

CHECK LIST FOR: <p style="text-align: center; font-weight: bold; font-size: 1.2em;">Installation, Testing & Commissioning of Wet Chemical Fire Suppression System for Kitchen Hoods (Installation)</p>	Ref. No: Rev. No: 0 Page : 1 of 1
SUBCONTRACTOR <input checked="" type="checkbox"/>	CONTRACTOR <input type="checkbox"/>

SECTION OF WORK: MECHANICAL LEVEL:	LOCATION: WIR No.:
---------------------------------------	-----------------------

STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	CONSULTANT	

SETTING OUT	Check Layout				
	Check Level, elevations & distances.				
MEP/CIVIL	Check for Services Clearances				
INSTALLATION	1. Check materials are as per approved material submittal.				
	2. Check that all equipment & components has been installed, levelled, piped & anchored.				
	3. Check that size of pipe/ ducts is as per approved drawing.				
	4. Check that the levels and slope of installed pipes are as per approved shop drawing.				
	5. Check that all joints are made properly and are clean.				
	6. Check the type, pressure & installation of Cylinder as per the approved installation details or as recommended by the manufacturer.				
	7. Check the installation of Control Head & Control Valve Assembly.				
	8. Check all installation of Remote Release Pull Station.				
	9. Check Fusible Links Rating & are properly fitted with enough clearances.				
	10. Check type of all nozzles and are positioned properly.				

For S/C QA/QC:	Date:	FOR CONT. QA/QC:	Date:	For CONSULTANT Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: