P	ROJECT NAME & LOGOS

CHECK LIS	ST FOR:					
		Form No: Rev. No: 0				
SUBCONTRACTOR X CONTRACTOR				Page :1 of 2		
SECTION OF	WORK: PLUMBING LOCATION:		'			
LEVEL:	WIR No.:					
STAGE	ITEM	Chec	ked by	Checked by	Date	
		s/c	CONT	CONS.		
SETTING	Check Layout.					
OUT	Check Level.					
	Check materials are as per approved material submittal.					
MEP/CIVIL	Check for Services Clearances					
Installation	Ensure Water Booster Pumps & components are free of damage.					
	Ensure pumps supports are properly installed on the plinth.					
	Ensure proper alignment & level of water booster pumps.					
	Check pipe supports are properly fix at the discharge & suction of the pumps.					
	All level float switches and dry run protections are properly installed					
ation	Ensure that all electrical connections have been properly installed & tested.					
	7. Ensure valves, flexible connectors & strainers are properly installed.					
	Check that the control panel are integrated with the BMS System.					
	Check all the installations as per the approved shop drawing & specifications.					
	10. Ensure all piping and its joints are pressure tested.					

For S/C QA/QC:	Date:	FOR CONTRACTOR QA/QC:	Date:	For CONS. Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign:

PROJECT NAME & LOGOS	

CHECK LIS	T FOR:						
INSTALLATION OF WATER BOOSTER PUMPS					Form No: Rev. No: 0		
SUBCONTRACTOR X CONTRACTOR				Page	e :2 of 2		
SECTION OF	WORK: PLUMBING LOCATION:						
LEVEL:	WIR No.:						
STAGE	ITEM		Checked by		Checked by Date		
		s/c	C	DNT	CONS.		
SAFETY PRECAUTIONS	Adequate lights are provided in the Work Area prior to installation, testing & commissioning.						
	All terminations cables have been checked for any damage or improper connections.						
	Ensure that barricade & warning boards on the area are available prior to installation, testing & commissioning.						
	Ensure all supports have been properly installed & fixed prior to running the pumps.						
	5. Ensure all testing equipment is calibrated & calibration certificate shall be available.						
AUT	6. Pressure testing is as per the designed pressure.						
IONS	7. Ensure no obstacles in the area. Maintain proper housekeeping.						
	8. Ensure all personnel performing the installation, testing & commissioning shall have proper training & experience.						
	9. Ensure all electrical tools to be used in the installation, testing & commissioning are not damage.						

For S/C QA/QC:	Date:	FOR CONTRACTOR QA/QC:	Date:	For CONS. Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: