

**PROJECT NAME AND LOGOS**

**CHECK LIST FOR:**

INSTALLATION FOR FIRE FIGHTING PIPING SYSTEM AND ACCESSORIES  
**UNDER GROUND**

**Form No:**  
**Rev. No :**  
**Page : 1 of 1**

**SUBCONTRACTOR**

**CONTRACTOR**

**SECTION OF WORK: Fire Fighting**  
**LEVEL:**

**LOCATION:**  
**WIR No.:**

STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	Cons.	
<b>SETTING OUT</b>	Check Layout				
<b>MEP/CIVIL</b>	Check for Services Clearances				
	Check for Excavation				
	Check for Backfilling / Compaction				
<b>INSTALLATION</b>	1. Ensure all pipe routings, pipe sizes are in accordance with approved drawings				
	2. Ensure spacing of supports are adequate and in accordance with approved details				
	3. Ensure Test drains are connected to the nearest drain point.				
	4. Ensure flow switches & all necessary valves are installed as required				
	5. Ensure that Tamper switch are insulated for OS & y valves, Zone control valves and connected with the F.A.S. / B.M.S.				
	6. Verify expansion requirements are provided for at building expansion joints and where required.				
	7. Ensure all fire fighting pipework are identified properly and as per approved method.				
	8. Ensure pipe system is tested as per specifications.				
	9. Ensure that warning tape is installed in the approved level.				

<b>For S/C QA/QC:</b>	<b>Date:</b>	<b>FOR CONTRACTOR QA/QC:</b>	<b>Date:</b>	<b>For Cons. Rep.:</b>	<b>Date:</b>
<b>Name:</b>	<b>Sign:</b>	<b>Name:</b>	<b>Sign:</b>	<b>Name:</b>	<b>Sign:</b>