

CHECK LIST FOR:				Ref. No:	
INSTALLATION of FIRE HOSE REEL AND FIRE HOSE PIPE CABINET				Rev. No:	
SUBCONTRACTOR <input type="checkbox"/>		CONTRACTOR <input type="checkbox"/>		Page : 1 of 1	
SECTION OF WORK: Fire Fighting			LOCATION:		
LEVEL:			WIR No.:		
STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	Consult.	
SETTING OUT	Check Layout				
MEP/CIVIL	Check for Services Clearances				
INSTALLATION	1. Ensure all pipe routings, pipe sizes are in accordance with approved drawings				
	2. Ensure the exact size opening with reel and hose pipes entry provision is available.				
	3. Ensure the right size cabinet is installed at right place.				
	4. The rotation and door opening side is towards required direction.				
	5. Ensure The cabinet is properly tightened				
	6. Ensure all identifications are properly and as per approved method.				
	7. Ensure pipe system is tested as per specifications prior to final cabinet connection.				
	8. Check the cabinet installation, hose connection as per the approved shop drawing, local authorities and specifications.				
	9. Ensure that all accessories are available inside the cabinet.				
	10. Ensure that the cabinet are installed as per approved Mock-up at project site.				
For S/C QA/QC:	Date:	FOR CONTRACTOR QA/QC:	Date:	For Cons Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: