

INSTALLATION OF EXPOSED CONDUIT

Project:	IR No.:
Owner:	Building No.:
Project Manager:	Level:
Consultant:	Date:
Main Contractor :	

NO.	DESCRIPTION	CHECKED BY			REMARKS
1	Approved Material used (MIR)				
2	Shopdrawing is approved				
3	Routing of conduit and location of as per approved shopdrawing.				
4	Proper distance between conduit is provided.				
5	Distances between supports are as per approved drawing.				
6	Conduits are properly fixed and supported.				
7	Conduits are properly joint using correct fittings.				
8	Installed conduits are parallel or right angle to building structure.				
9	Bending radius is correct and pullbox provided for runs exceeding 20 meters.				
10	Proper clearance to other services is provided.				
11	Pull wire is provided to all empty conduit.				
12	Painting is provided as required.				
13	Expansion coupler is provided as necessary.				
14	Installed conduits are free of damages.				

Remarks/Comments (if any):

COMPANY			
Name			
Position			
Signature			