

INSTALLATION OF LIGHTENING PROTECTION SYSTEM

Project:	IR No.:
Owner:	Building No.:
Project Manager:	Level:
Consultant:	Date:
Main Contractor :	

NO.	DESCRIPTION	CHECKED BY			REMARKS
1	Approved Material used (MIR)				
2	Ensure the location of earth electrode, selected reinforced steel columns as down conductors and Air terminals as per the latest approved shop drawings.				
3	Check the tightness of bondings between down conductors and cables.				
4	Ensure the electrical continuity between down conductors & test link and between test link & earth rod.				
5	Check all Air terminal bases and equipment bases are securely mounted.				
6	Ensure the earth resistance are not exceed 10 ohms.				
7	Check Earth pit labelling numbers				
8	Check Earth pit is adequately greased				

Remarks/Comments (if any):

COMPANY			
Name			
Signature			
Date			