

<b>XXX - The Residences</b> <b>Client :-</b>		
<b>Installation Check List For ATS</b>	<b>MEP</b> <b>Contractor</b>	

<u>Locatio / Area :</u>		<b>Verification Sign-off</b>	
<b>S.No.</b>	<b>Activities / Items to be Inspected</b>	<b>Engineer</b>	<b>QCI</b>
1	Verify the installed ATS have approved submittals.		
2	Ensure the drawings used for installation are correct and approved.		
3	undamaged.		
4	Factory test reports received and verified.		
5	Check the ATS as per approved drawings.		
6	Check the Name Plate and Identification labels.		
7	Check the mounting channels are even and free from any damage.		
8	Check all meters, indication lamp, handles and locks are correct and undamaged.		
9	Ensure adequate clearance available around ATS as required and as per drawings and regulations.		
10	Check the termination and dressing of cables completed neatly.		
11	Esure all terminals are tightened as required.		
12	Ensure ATS are cleaned and free from dust and small metallic particles.		
13	Check the grounding has been provided as per approved drawing including the body and door of the panel.		
14	Check the Identification and warning signs provided as specified / required.		
15	Submit the consultant Inspection request.		

<b><u>Comments / Remarks, if any</u></b>		
		<b>ETA - QA/QC Engineer</b>
Signature :		
Name :		
Date :		