

<b>xxx - The Residences Client :- xxx Properties</b>		
<b>Installation Check List For Generator</b>	<b>MEP Contractor</b>	

<u>Locatio / Area :</u>		<b>Verification Sign-off</b>	
<b>S.No.</b>	<b>Activities / Items to be Inspected</b>	<b>Engineer</b>	<b>QCI</b>
1	Verify the installed Generator have approved submittals.		
2	Ensure the drawings used for installation are correct and approved.		
3	Check and ensure the Generator are new and undamaged.		
4	Factory test reports received and verified.		
5	Check the termination are in good condition.		
6	Check the labelling of Panels, Cables and their identification.		
7	Check the Earthing system for Generator.		
8	Check Fuel level.		
9	Check Fuel leakages.		
10	Check Engine oil level.		
11	Check coolant.		
12	installation.		
13	Check Exhaust system leakage.		
14	Check circuit breakers and its operation.		
15	Check battery connection.		
16	Check battery charging system.		
17	Check to see that switchgear is in the auto position.		
18	Simulate power failure & check the working of auto change over system.		

<b><u>Comments / Remarks, if any</u></b>	
<b>ETA - QA/QC Engineer</b>	
Signature :	
Name :	
Date :	