

Nasa Multiplex		Doc. No. :	
		Rev. No. : 0	
		Date :	
Installation Check List for Sanitary wares			
<u>Client</u> xxx Properties	<u>Project</u> xxx – The Residences	<u>Design Consultant</u> xxx	<u>MEP Consultants</u> xxx

<u>Location / Area :</u>			
S. No.	Activities / Items to be Inspected	Verification Sign	
		Engineer	QC
1.	Ensure drawings used for installation are latest and approved.		
2.	Check all fixtures are new and free from damages.		
3.	Check the installation of sanitary ware fixtures as per approved drawings and manufacturer's instructions.		
4.	Check the water supply line are connected as required and pressure tested.		
5.	Check all drainage works are completed and pressure tested.		
6.	Check adequate space is available for fixtures and accessories.		
7.	Check the installation of fixture is coordinated with architectural details and other MEP services.		
8.	Ensure all fixtures are cleaned.		

<u>Comments / Remarks, if any</u>	
NASA MULTIPLEX	
Signature	
Name	
Date	