

PROJECT NAME & LOGOS

CHECK LIST FOR:	
INSTALLATION OF EXTERNAL FIRE HYDRANT	Ref. No: Rev. No: 00 Page : 1 of 1
SUBCONTRACTOR <input checked="" type="checkbox"/>	CONTRACTOR <input type="checkbox"/>

SECTION OF WORK: Fire Fighting	LOCATION:
LEVEL:	WIR No.:

STAGE	ITEM	Checked by		Checked by	Date
		S/C	CONT	CONS.	
SETTING OUT	Check Layout.				
	Check if Material has been approved. Show records if required by the company.				
MEP/CIVIL	Check for Services Clearances				
INSTALLATION	1. Check the installation is as per working / contract drawings.				
	2. Verify the pipework been hydro tested. Show records if required.				
	3. Check the size of plinths & valve pit as per the approved shop drawings.				
	4. Check the location of fire hydrant if easily accessible.				
	5. Check if fire hydrant outlets are provided with gun metal blank cap.				
	6. Check if isolation valves are provided in each fire hydrant.				
	7. Check if valve pit covers are provided in each valve pits.				
	8. Check if proper identification has been provided.				
SAFETY	9. Ensure all Safety precautions have been fulfilled during the activity.				

For Supplier QA/QC:	Date:	FOR Contractor QA/QC:	Date:	For Consultant Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: