PROJECT NAME & LOGOS

CHECK LIST FO								
INSTA		Form No: Rev. No: 0						
SUBCONTRACTO	R CONTRACTO	CONTRACTOR		Page : 1 of 1				
SECTION OF WORK	C: Electrical LOCATION: Gro	und, G/L	J-P/1-6					
LEVEL: 0.06 meter. WIR No.:								
STAGE	ITEM		Checked by Checked by		Date			
			CONT	CONS.				
SETTING OUT	Check Layout							
MEP/CIVIL	Civil clearance to the level							
INSTALLATION	Check if locations & nos. of down conductors are as per project specification and approved shop drawings.							
	Check if sizes of lightning tapes are as per the approved shop drawing.							
	 Check if copper tape nets and clips are installed as shown on shop drawings in proper way. 							
	Check for Air terminals installed as per approved shop drawing.							
	Check the height of air rods that should be at the highest level.							
	Check the installation as per Manufacturer's Recommendation.							
	Check on roof all equipment's bonded to Lightning Protection System.							
	Check if the test clamps are connected as per shop drawings.							
	 Check if the connection of lightning tapes and wires properly fixed as per approved detailed drawing. 							
	Check the installation of the earth pits as per latest approved shop drawings.							
Testing	 Check the earth Resistivity Test for the earth pit as per project specification (<10 Ohm). 							

For S/C QA/QC:	Date:	FOR CONTRACTOR QA/QC:	Date:	For CONS. Rep.:	Date:
Name:	Sign:	Name:	Sign:	Name:	Sign: