

INSTALLATION OF INTERIOR LIGHTING

| | |
|-------------------|---------------|
| Project: | IR No.: |
| Owner: | Building No.: |
| Project Manager: | Level: |
| Consultant: | Date: |
| Main Contractor : | |

| NO. | DESCRIPTION | CHECKED BY | | | REMARKS |
|-----|---|------------|--|--|---------|
| | | | | | |
| 1 | Approved materials are used (MIR) | | | | |
| 2 | Shopdrawing is approved | | | | |
| 3 | Cables pulled are approved and tested | | | | |
| 4 | Correct type of lighting fixtures are installed | | | | |
| 5 | Cables are properly terminated to lighting fixtures | | | | |
| 6 | Lighting fixtures installed are in correct location as per approved drawing | | | | |
| 7 | Installed fittings are aligned and levelled in straight line. | | | | |
| 8 | Installe fittings are properly supported | | | | |
| 9 | Installed fittings are clean, free of damages and scratches. | | | | |
| 10 | Label/Tagging is provided | | | | |
| | | | | | |
| | | | | | |

Remarks/Comments (if any):

| COMPANY | | | |
|-----------|--|--|--|
| Name | | | |
| Position | | | |
| Signature | | | |
| Date | | | |